



POST WORKS ASSESSMENT OF THE STREAM RESTORATION PROJECT SITES AT UPPER WOODFORD ON THE RIVER AVON

Summary of post works assessment following final site visit
on 9th April 2009



R. Avon, Upper Woodford – Pre Scheme



R. Avon, Woodford – Post Scheme

Report by

the River Restoration Centre

RRC, Cranfield. MK43 0AL

rrc@theRRC.co.uk

Prepared by

Dr Di Hammond, Dr. Jenny Mant, Martin Janes and Alice Fellick (Now at Thames21)

“Demonstrating Strategic Restoration and Management (STREAM) is supported by the European Commission's LIFE-Nature programme, Natural England, Environment Agency, Wiltshire Wildlife Trust, Hampshire and Isle of Wight Wildlife, Trust, and Wessex Water”

Document Revisions

No.	Details	Date
1	Draft Report	August 2009
2	Final Report	September 2009

Contents

1. Introduction	3
1.1 STREAM Project Background	3
1.1.1 Project Specification	3
1.1.2 Restoration	4
1.2 Monitoring Requirements	4
1.2.1 Detailed Monitoring	5
1.2.2 Rapid Assessment Surveys	7
1.3 Aims and Objectives for the River Avon at Upper Woodford	9
2. Scheme Assessment	10
2.1 Site Description	10
2.2 Proposed Restoration Works	11
3. Assessment of Proposed Restoration and Likely Outcomes	15
3.1 Pre Works	18
3.2 During Construction	19
3.3 As Built	19
3.4 Post Project	20
3.5 Reasons for Changes from Original Planned Works	23
3.5.1 Changes to Deflectors Post Restoration	23
3.5.2 Bank Works Post Restoration	24
4. Pre and Post Project Monitoring	25
5. Assessment of Methods Used	27
5.1 'D' Deflectors	27
5.2 Islands	27
5.3 Causeway	29
6. Discussion and Recommendations	31

6.1	Discussion	31
6.2	Lessons Learnt	31
6.3	Recommendations	32
7.	References	33
Table 1.1 Overall project Operation and Monitoring Actions		5
Table 3.1 Summary of Changes in Water Level as a Result of the Hatch Operation Trials		17
Table 3.2 Summary of the Assessment of Scheme Outcomes		22
Table 3.3 Changes form Original Planned Works		23
Figure 2.1 Upper Woodford Site		12
Figure 2.2 Upper Woodford Reach 1 Photograph Locations		14
Figure 2.3 Upper Woodford Reaches 2, 3 and 4 Photograph Locations		14
Figure 3.1 Hatch Operation Trial Location of Water Level Recordings		17
Figure 3.2Figure 3.3 Restoration structures being built		20
Figure 3.4 Changes to 'D' Deflectors		23
Figure 5.1'D' deflector towards the lower end of Reach 2 (Photo Location 37)		27
Figure 5.2 New Island at the top of Reach 3		28
Figure 5.3 The Causeway at the Top of Reach 2		29
Figure 5.4 Restoration Features		30
Plate I Upper Woodford Pre Works Wide Channel with Uniform Flow		12
Plate II Upper Woodford Pre Works Existing Island		12
Plate IV Causeway at the top of Reach 2		20
Plate V Island in Reach 2		20
Plate VI 'D' Deflectors in Reach 2		20
Plate VII Deflector in Reach 3		20
Plate VIII Deflector Reduced in Size		23
Plate IX Pre Works		27
Plate X During Works		27
Plate XI As Built		27
Plate XII Post Works		27
Plate XIII Pre Works		28
Plate XIV During Works		28
Plate XV As Built		28
Plate XVI Post Works		28
Plate XVII Pre Works		29
Plate XVIII During Works		29
Plate XIX As Built		29
Plate XX Post Works		29
Plate XXI Fishing Pier Built Within 'D' Deflector just Upstream of Photo Location 31		30
Plate XXII Brushwood Ledge Reach 3		30
Appendix A River Restoration Assessment Sheetrs		

1. Introduction

Introduction

The majority of the perennial River Avon catchment and part of one of the winterbournes (River Till) in Hampshire is designated as a Special Area of Conservation (SAC). The River Avon is one of the UK's most bio diverse, with over 180 species of aquatic plants, 37 species of fish and a wide range of aquatic invertebrates. The headwaters of the main river are a network of clay streams fed by chalk springs. These converge to form a chalk river, which is then joined by the main tributaries around Salisbury developing into a large calcareous river. It then flows over more acid sands and clay as it passes the New Forest and the Dorset Heaths. The SAC also includes the Dockens Water, a largely unmodified acid stream draining New Forest heathlands.

The River Avon has a high baseflow input from the chalk aquifer. In the upper reaches of the system, the rivers support outstanding chalk stream fisheries, and the surrounding land is mainly grazed or arable. In the lower reaches of the Avon, the river is known for its coarse fishery and the floodplain is of international importance for wintering wildfowl and waders. The river is highly valued throughout for its flora and fauna, and is the subject of a range of conservation, fishery and agricultural initiatives.

The SAC designation is due to the inherent richness of flora and fauna of the River Avon. Specifically the reviser is designated for the following internationally rare or vulnerable species and habitat underpin the designation.

- Water courses of plain to montane levels with *Ranunculion fluitantis* and *Callitricho-Batrachion* vegetation (classic chalk stream habitat)
- Population of Atlantic salmon (*Salmo salar*)
- Population of bullhead (*Cottus gobio*)
- Population of brook lamprey (*Lampetra planeri*) and sea lamprey (*Petromyzon marinus*)
- The river and adjoining land a habitat for populations of Desmoulin's whorl snail (*Vertigo moulinsiana*)

The River Avon SAC is subject to a water level management plan, and an action plan for the SSSI's restoration needs was completed as part of the Environment Agency (EA) assessment of the cost to meet the Public Service Agreement (PSA) target for river morphology (EA 2008).

1.1 STREAM Project Background

1.1.1 Project Specification

The STREAM project was a £1 million four-year conservation project centered on the River Avon and the Avon Valley in Wiltshire and Hampshire. The River Avon and its main tributaries are designated as a Special Area of Conservation (SAC), and the Avon Valley is designated as a Special Protection Area (SPA) for birds. The STREAM project has undertaken strategic river restoration activities and linked management of the river and valley to benefit the river habitat

including water crowfoot and populations of Atlantic salmon, brook and sea lamprey, bullhead, Desmoulin's whorl snail, gadwall and Bewick's swan.

A [Conservation Strategy for the River Avon Special Area on Conservation](#) (2003) identified the main issues affecting the ecological health of the River Avon SAC, and agreed on a range of actions required to address them. It also highlighted the complex relationship between the river and the Avon valley.

In December 2002, work began on securing substantial new funding to do the following:

- Restore, to favourable condition, the River Avon Special Area of Conservation/Special Site of Scientific Interest (SSSI) and the Avon Valley Special Protection Area/SSSI.
- Tackle wider biodiversity issues outside the European protected sites including additional priority species and associated habitats, and
- Improve public access, awareness and support for the natural heritage importance of the river and valley.

The project identified 6 sites where conservation-led restoration of the watercourse habitat is required, and which could subsequently be used to demonstrate techniques and disseminate knowledge and experience of this work. For the application submission, an outline design for each site has been drawn up.

1.1.2 Restoration

The approach to the restoration works is to reinstate the physical form and diversity of the river channel, creating dynamic habitats that are sustained by the river's natural flow regime. The aim of the works was to demonstrate novel and appropriate restoration techniques for the chalk river types within the River Avon SAC, but the approach should be applicable to other rivers supporting *Ranunculus fluitantis* /*Callitriche-Batrachion* communities.

Works included bank re-profiling to a more natural slope, non-native tree felling and native tree planting, reconnecting the river to its floodplain, and enhance currently poor marginal habitat, which is known to be critical to fish and invertebrates in lowland rivers.

The key objective of the restoration work was to demonstrate a range of bio-engineering techniques useful for the narrowing of river channels. The range of techniques should then provide a 'tool-box' that fishing clubs could carry out themselves to help integrate the needs of riparian ecology with fishery management.

1.2 Monitoring Requirements

The project bid identified a number of actions which were identified. These fell into a number of categories including;

- Preparatory actions (Actions A)
 - Purchase/lease of land and/or rights (Actions B)
 - Non-recurring management (Actions C)
 - Recurring management (Actions D)
-

- Public Awareness and dissemination of results (Actions E)
- Overall project operation and monitoring (Actions F)

Of the overall project operation and monitoring actions (see **Error! Reference source not found.**), action F8 relates to monitoring.

Table 1.1 Overall project Operation and Monitoring Actions

Code	Title and Actions	Objectives
F1	Appointment of Project Management Team	Set up an effective LIFE project team
F2	Project Management, including management of Project Staff	Ensure all project actions are executed to fulfil the objectives of the LIFE project within the allocated budget
F3	Project Reporting	Reporting progress of project to the EU
F4	Management of the Project actions and budget by Project Working and Steering Group	To provide overall direction to the project.
F5	Purchase equipment	To equip the LIFE team so they can effectively carry out the project
F6	Purchase car	Allow the LIFE team to travel around the catchment and liaise with key stakeholders
F7	Project Initiation Workshop	To launch the project and facilitate a good working relationships between all partners.
F8	Monitoring Programme	To monitor success of the river restoration work and disseminate findings.
F9	Assessment of River Restoration Sites	Compare the River Restoration project outcomes with the original objectives
F10	Production of After-LIFE Conservation Plan	To set out future conservation management continuing and developing the actions in this Project

1.2.1 Detailed Monitoring

Royal Haskoning were commissioned by Natural England to undertake physical and biological monitoring at each of the restoration sites. A monitoring protocol was developed for the river restoration works. This combined detailed monitoring at a limited number of sites, with a more rapid assessment of the remainder. The full detailed monitoring was carried out and Upper Woodford and Seven Hatches sites. At Fovant and Hale only the rapid assessment was carried out, but was also conducted at Upper Woodford and Seven Hatches. The rationale behind this was to minimise costs while ensuring basic assessment of the effects of the range of restoration techniques carried out by the Project.

All sites were monitored pre and post restoration. Detailed monitoring was carried out on two restoration sites, each with a control site. The control sites had comparable physical characteristics to the restoration sites prior to the works; however, no restoration works were carried out on the control sites. The remaining restoration sites were subject to a less detailed monitoring assessment. Field mapping was converted into a suitable digital GIS format to allow calculation of the areas of habitats within the reaches from which it was possible to monitor change following repeat surveys. The GIS recorded physical and ecological features, sample and cross-section locations and any other spatial data collected in the field.

The pre-restoration surveys were intended to establish a record of biological and physical conditions at the site prior to restoration. The post-restoration surveys were to record modifications to the channel after restoration. The surveys both provided snapshots pre- and post-restoration. It should however be recognised that there is a limitation to the comparisons that can be made over this short duration and it was not possible to draw any conclusions regarding changes in conditions at a site pre / post-restoration. The relationship between physical and biological conditions were analysed at each site and comparisons drawn concerning the relationships identified at each site at the time of survey, taking into account other factors and processes that might have influenced relationships.

The detailed monitoring comprised the following techniques;

- Geomorphological and habitat baseline surveys;
- Cross section surveys;
- In channel macrophyte survey;
- Fisheries surveys;
- Fixed point photography.

Geomorphological and Habitat Baseline

Geomorphological and Habitat Baseline survey included the river bed, banks and a riparian zone not less than 5 m from the bank edge (subject to the nature of the adjacent habitats). Thus the mapping extended beyond 5m where an adjacent habitat is specifically a riverine wetland or where the restoration works restore connections between the floodplain and the channel.

Geomorphological mapping was at a suitable scale, and covered the detail of the channel geomorphology, evidence of geomorphological processes, bed materials and vegetation cover. Habitat mapping included the vegetation structure and species composition recorded in a way that allows comparative assessment in subsequent years following colonisation of the restored or modified reaches.

Cross-section Survey

Cross-section surveys will be undertaken through each reach at a maximum spacing of three bankfull channel widths for a maximum length of 1000m. Survey within each cross-section will seek to capture habitat boundaries and morphologically defined features in addition to water surface elevation.

In-channel Macrophyte Survey

A Macrophyte survey (to include *Ranunculus spp*, *Callitriche spp* and associated community) was undertaken with relevant spatial data presented in GIS formats. This will include;

- Cross sectional survey of vegetation cover (%);
 - Species quadrats at 5 cross-sections at each site ;
 - Reach-based overview maps.
-

Fish Survey

Fishery survey for *Salmo salar*, *Petromyzon marinus*, *Lampetra planeri* and *Cottus gobio* were undertaken within the restored and control reaches. The survey design will reflect the complexity of the riverine environment, with sampling from within different habitats within the watercourse. The sampling framework will be based on the habitat mapping.

It is intended that any fish survey would be undertaken completely within the field, with no specimens taken and all material returned to the river. Species and size classes will be identified.

Fixed Point Photography

Repeat photography was undertaken at each reach from fixed point locations. These survey points needed to be re-locatable and were thus recorded by a 12 figure grid reference together with the bearing of the view established by a Geographical Positioning System (GPS). Such data was provided as a GIS point layer with an appropriate file structure to allow for hot-linking within a GIS.

As well as the detailed mapping, rapid assessment techniques were also employed at all the sites. The rapid assessment of the remaining restoration sites will use the following techniques;

- Feature inventory survey;
- Basic habitat mapping;
- Fixed point photography.

Feature Inventory Survey

The remaining restoration sites were audited using a standard feature inventory form. This approach was developed and deployed on the River Cole restoration project and used to estimate physical habitat diversity (Sear *et al.* 1998). A tally of all physical habitat features within the channel (pool, riffle, eroding cliff etc.) is recorded. This survey was undertaken at the same time as the main monitoring programme during the autumn when vegetation has died back.

Basic Habitat Mapping

The watercourse habitat and surrounding terrestrial habitats were mapped using UK biodiversity habitat types.

Fixed point photography

Fixed Point photography was undertaken as for the detailed monitoring sites.

1.2.2 Rapid Assessment Surveys

In addition to the Royal Haskoning monitoring, the River Restoration Centre (RRC) also carried out a series of rapid assessment surveys. The surveys were planned to be carried out pre, during, just after (as built) and post the restoration works. Examples of the RPPA forms can be seen in Appendix A. The project was divided into physically distinct reaches each of which was assessed separately. The reaches include one or more upstream of the restoration (recording upstream impact) and one or more downstream of the restoration (again recording any

subsequent impact). Repeat photography was also carried out and a set of maps showing the location of the photographs is produced (see Section 2).

The pre project assessment includes a précis of the objectives and background information, the reach characteristics including width, depth, bank and bed material, vegetation, land use and quality of ecological habitat along with the short and long term potential impacts of the restoration work.

The ‘during construction’ proforma includes information about the contractor and a technical site plan. The form also includes a summary of predicted short and long term impacts (both positive and negative). There are then a number of questions relating to the construction programme and costs and a section related to changes to the original design.

The post and as-built assessment forms additionally an inventory of restoration techniques and an assessment of the number of different aspects of the project including;

- Visual and social elements;
- Physical characteristics;
- Vegetation;
- Fish & Aquatic Invertebrates, and;
- Mammals, terrestrial invertebrates and birds

The potential changes, both short (recovery from the physical works) and long (beyond the lifetime of the project) term, are then identified and an appraisal of the techniques used is carried out. The overall project was then assessed and future improvements and management requirements identified along with the potential for adaptive management and future restoration opportunities.

Rationale for Expert Judgment Rapid Assessment Techniques

The RRC has produced a rapid assessment methodology for assessing the potential, actual and possible future effects of the restoration work. This is a relatively new, expert judgment based tool to assess multi-disciplinary objectives and determine a project’s successes and failings. The methodology allows the incorporation of any additional quantitative or qualitative analysis undertaken for particular elements. It also requires a subjective assessment of likely future success and identifies adaptive management potential whereby future phases of the current project and future new projects can utilize the results and lessons learnt from the current scheme. It should be noted that the repeat photographs are an important part of this process as they give a visual record of the works and their success and or failure as well as allowing a comparison between before and after restoration to be made. The method is cost affective and helps to deliver LIFE requirements for monitoring and assessment within the often short timescales associated with such projects. The assessment also highlights changes that have occurred between the design stage of the project and the works which were actually carried out and why these adjustments were necessary to implement the scheme.

1.3 Aims and Objectives for the River Avon at Upper Woodford

The River Avon at Woodford is locally known as ‘The Broads’ indicating that the river here has been over-widened and over-deepened. The lower reach at Upper Woodford is also impounded by a weir at Heale House.

The objectives of the restoration work are to;

- Demonstrate a ‘tool kit’ of techniques suitable for use by fishing clubs;
 - Restore a variety of flow velocity and flow variability;
 - Improve the substrate for salmon and lamprey spawning, and;
 - Provide habitat for young fish by creating shallower areas and introducing woody debris.
-

2. Scheme Assessment

2.1 Site Description

The River Avon at Upper Woodford was considerably over wide (25m-30m) with respect to flow at this site. The upper section of the river had a relatively steep gradient, with a uniform bed profile and poorly sorted substrate, with sand and fine silts the dominant constituents. Water depth was shallow, averaging <0.5m. The growth of submerged vegetation at this site had generally been poor over the past 20 years, only growing well in years of particularly high flow.

Over the whole of the upstream section the geomorphological reach characteristics were fairly uniform with low sinuosity and a gravel bed, which incorporated a sequence of runs and glides. Over the past 8 years the angling club have carried out some small enhancement works, some quite recently, which have sought to create variations in the channel width and encourage vegetation encroachment through the introduction of brushwood mattresses, these have largely been very successful. The ecological characteristics of this section were typical of a chalk stream with a reasonable flow velocity, abundant growth of *Ranunculus* and gravel bed substrate providing a good habitat for fish and aquatic invertebrates.

Within the upstream section the vegetation community on both the right bank and left bank were comprised of a mixture of woodland and grassland, the majority of the woodland areas were set back from the bank. Bank cover varied from (60-100%), the proportion of marginal vegetation was approximately 60%, mainly comprised of reedbeds, and the percentage of in-channel cover was approximately 30%. This section of the River Avon supports a strong water vole community. A number of swans and coots were observed on the day of the site visit. The undisturbed reedbed and willow Carr found on the right bank is likely to provide a good habitat for birds

The middle section had a reduced gradient. The banks were dominated by strong growth of reed sweet-grass *Glyceria maxima*, sedge *Carex spp.* and branched bur-reed *Sparganium erectum*. The bed remained uniform in profile with flows too low to effectively sort substrate or create variation by scouring.

This middle reach which falls within the restoration works, was fairly uniform in its characteristics (see Plate I). Despite the presence of islands in Reach 2 (see Plate II) very little variation in flow was observed primarily due to the extremely low water levels on the day of the assessment and sluggish rate of flow caused by the large impoundment downstream. The water held back by the impoundment was required to maintain water levels for trout stock ponds, a county wildlife site swamp and wetland habitat close to the river. Thus there was little scope for altering its management regime. The reach (which incorporates both Reach 2 and Reach 3) was over wide with no geomorphological features present and negligible flow. The bed substrate was dominated by gravel with large amounts of silt. The physical characteristics of the reach were reflected in the ecological community that it was seen to support fish species were present however the reach was highly exposed with few bankside trees and minimal instream vegetation to provide shelter or shade. The low diversity of flow will have altered the aquatic invertebrate community composition found in this reach in comparison to the upstream reach.

The bank vegetation communities are much the same as in Reach 1, however some private gardens were present on the right bank. The bank cover was typically high (95-100%), and the

proportion of marginal vegetation varied considerably from 20-95%. In Reach 2 the average in channel cover is 40% comprised mainly of *Ranunculus*; however, in Reach 3 the backwater effect of the downstream weir prevents any in stream vegetation from growing. As in Reach 1, this section of the River Avon supports a strong water vole community and the undisturbed reedbed and willow Carr found on the right bank was likely to provide a good habitat for birds.

The lower section of the reach had a very low gradient, with little variation in flow velocity and a fine, sediment dominated, uniform bed. Right bank land use was increasingly affected by the presence of the gardens of residential properties adjoining the river. Large flocks of swans had periodically grazed the whole reach in the recent past, to the detriment of the submerged aquatic vegetation.

Over the whole of this downstream section (Reach 4) the geomorphological reach characteristics were fairly uniform with no sinuosity or geomorphological features of note apart from some slight variation in bed level. The substrate was dominated by silt with some gravel in patches. The ecological characteristics of this section was very poor for a chalk stream; this was primarily seen to be a result of the downstream impoundment.

The bankside vegetation communities were much the same as Reaches 2 and 3, comprising of a mixture of woodland and grassland with some private gardens on the right bank. The percentage bank cover and marginal vegetation were both similarly high (varying from 90-100%), providing a good habitat for water voles which are known to be abundant in this location, a variety of wildfowl were also seen in this unit on the day of the assessment. The percentages of in channel vegetation and tree cover were both extremely limited (2-5% and 1% respectively) resulting in an extremely exposed channel.

2.2 Proposed Restoration Works

The objective of the restoration work is to demonstrate a range of bio-engineering techniques useful for the narrowing of river channels. The range of techniques will provide a 'tool-box' that fishing clubs could carry out themselves. This will help integrate the needs of riparian ecology with fishery management. The work will demonstrate that instream enhancements can be installed without excessive erosion at critical locations such as adjacent to the gardens of riverside properties.

A range of restoration techniques were proposed which included;


- Creation of 5 small mid channel islands
- 60 degree upstream facing groynes
- 'D' deflectors
- 'V' shaped Deflectors
- Brushwood revetment

The use of these techniques at key locations will reduce the cross-sectional area of the channel in order to promote the development of a sustainable *Ranunculus* spp. community. The work will increase sorting of substrate and diversity of the river bed profile and will promote the development of increased quality and quantity of habitat for *Salmo salar*, *Cottus gobio* and *Lampetra planeri*.

Figure 2.1 Upper Woodford Site




Figure 2.2 Upper Woodford Reach 1 – Photo Location



Scale 1:2500
 0 50 100 150m
 0 125 250 375ft


Map 2 of 2
 Drawn By: J. Whitehead
 Date: 24/7/2006
 Ref: s112653131
 © English Nature 2006



English Nature
 STREAM team


This map is based upon Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationery Office © Crown copyright. All Rights Reserved. Unauthorised reproduction infringes Crown copyright and may lead to prosecution or civil proceedings. Licence Number 100017954, 2006

Figure 2.3 Upper Woodford Reaches 2 to 4 – Photo Locations



Scale 1:2500
 0 50 100 150m

Map 1 of 2
 Drawn By: J Whitehead
 Date: 24/7/2006
 Ref: s112653731
 © English Nature 2006



English Nature
 STREAM team

This map is based upon Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationery Office © Crown copyright. All Rights Reserved. Unauthorised reproduction infringes Crown copyright and may lead to prosecution or civil proceedings. Licence Number 100017954, 2006

3. Assessment of Proposed Restoration and Likely Outcomes

The restoration work at Upper Woodford was essentially aimed at reducing the channel width with deflectors and islands which would increase flows, provide marginal/slow flow areas which would act as refuges for fry and marginal aquatic invertebrates and remove silt from the gravel substrate to create potential spawning grounds.

The expected outcomes for Reach 1 included changes in water levels as a result of the narrowing, island creation and introduction of large woody debris (LWD) into the channel. It was noted that if water levels are increased too much this could impact on the free flowing nature of the river.

For the restoration reaches it was thought that the changes that would occur as a result of the works would include an increased variation in channel width and rate of flow as a result of changes to the channel planform through the introduction of islands, groynes and 'D' shaped deflectors. It was further noted that the effectiveness of the introduction of these features was entirely dependant upon the level of the downstream impoundment, if the impoundment remains at the current level the positive benefits of these works were likely to be minimal. Increase in marginal habitat as a result of channel narrowing was also expected along with a change in ecological species composition due to changes to the physical characteristics of the channel.

For the reach downstream of the restoration works an increase in siltation as a result of silt being flushed out of upstream reaches was expected in the short term; however, this was perceived to be a minor impacts as there is already significant amounts of silt in this reach. It was also noted that noise disturbance to a quite area during the construction phase was likely to affect all the reaches.

This pre works assessment highlighted one major concern over the effectiveness of any restoration works at this site, and that was the backwater effect of the downstream weir. Despite the introduction of island, groynes and deflectors this restoration project was unlikely to achieve its objectives unless the impoundment level of the downstream weir were reduced and the conveyance of water through these reaches returned to a more natural regime. However due to the reliance on the downstream weir to maintain water levels for trout stock ponds, a county wildlife site swamp and wetland habitat close to the river there was little scope for altering its management regime, a factor that was likely to severely impact the effectiveness of the restoration works at this site.

The methods used to narrow the channel and create flow diversity rely on vegetative growth colonising the areas between the groynes and within the islands and 'D' deflectors, the success of which would depend on the accumulation of sediment in these areas, which would be effected by whether the restoration works were carried out from the downstream end of the target reach to the upstream end or vice versa.

The Site visits were carried out, 25th July 2006 (pre project), 16th October 2006 (during construction), 18th April 2007 (as built) and 9th April 2009 (post works). The Reaches (see maps Figure 2.2 and Figure 2.3) can be summarised as

- Reach 1 - upstream of restoration reaches
-

- Reach 2 - restoration reach
- Reach 3 - restoration reach
- Reach 4 - impounded sections downstream of restoration reach

Hatch operation field trials

Trials have been undertaken to investigate the operation of Heale House Hatches and their influence on water levels at the restoration site. The aim of the trials was to:

- roughly determine the limit of influence of hatches in different flow conditions and at different settings
- inform development of hatch operating protocol (HOP), which aims to allow Heale gardens and trout stews to have enough water, whilst reducing impoundment upstream (n/b may require modification of off take into the stews).

The general approach to the water level trials was as follows;

- Install temporary fixed and marked posts between hatches and upstream or restoration works.
- Day 1: start with hatches in a “normal” position i.e. high level of impoundment, hatches fairly closed (take photo/notes to record setting). Allow levels to settle over night.
- Day 2: Check hatches are still set in same way then record water levels and exact time at fixed points along the river.
- Open hatches as far as possible without drying trout stew out
- Repeat water level readings.
- Repeat trials over the summer in order to determine influence of hatches in a range of flows.

In order to compare water levels over a 2 day period, river flow needed to be constant, so trials could only be carried out when there was little rain in the preceding week. The recorded changes in water level will not be exact but will give an indication of how far up the river the hatches have an influence.

Figure 3.1 Hatch Operation Trial Location of Water Level Recordings




Table 3.1 Summary of Changes in Water Level as a Result of the Hatch Operation Trials

Description	Location	Water level change (mm)	
		June 12/13	Aug 23/24
Gauge board	Opposite turbine hatches	-60	-140
Bridge d/s face	d/s right hand side	0.5 bricks lower	0.8 bricks lower
Bridge u/s face	u/s right hand	0.65 bricks lower	0.75 bricks lower
1	Pub car park	-31	-60
2	Bottom of restoration	-24	-38
3	Path entrance	-20	-32
4	u/s of 2nd new island	-18	-25
5	Opp 3rd old island	-12	-21
6	u/s of big D	-12	-10
7	Bottom of causeway	-8	-10
8	Top of causeway	-5	-8
9	Seat 100 m above work	-1	0
10	Opp. bottom of large island	0	2
11	Adeane - mill leat	1	4
12	Adeane- main channel	0	7
Gauge board (end)	Opposite turbine hatches	-60	-140

The right hand columns of the Table 2.2 shows the variation between water levels at each recording point with the Heale hatches set first in the “normal “position and then set to be more open. Note that there was some rain during the trial on Aug 24th, which in combination with high *Raununculus* coverage downstream may account for the increase in levels at posts 9 to 12.

The opening of the hatches can clearly have an influence on water levels upstream. During the construction period in October 2006, when there was very little weed growth in the channel or downstream, the hatches were opened to allow completion of the causeway, and levels were reported to drop over 10 centimetres. However, when there is significant weed growth in the channel (as in 2008) this reduces the influence of the hatches on water level.

3.1 Pre Works

Reach 1: This reach had no planned restoration work. The only potential negative impact was the possible impounding effect of the downstream deflectors.

Reach 2: At the time of the site visit this reach was described as having a very low gradient with a highly exposed channel. Some *Ranunculus* growth was reported, with good emergent vegetation and fish were seen in the channel. The expected negative impact of the works was for an increase in silt to occur in the short ter. Long term positive impacts were expected to be the narrowing of the channel and subsequent increased velocities and increased flow variability. The positive and negative effects were dependent on the size and location of the ‘D’ deflectors and islands. It was noted that successful island deflectors had been installed within this reach.

Reach 3: This reach was described as being very over-widened with little instream variation. Silt and gravel was observed on the channel bed and flows were sluggish. It was recognised that the success or otherwise of the works in this reach were largely dependent on the modification to the hatch operating agreement. The introduction to this section (Section 3) lays out the assessment of the hatch operation trials and confirms that the hatches have a marked influence on water levels in this reach except when there is significant weed growth. It was flagged up that there was a need to revisit the objectives and rationale for the works before they were completed. The long term positive effects of the works were entirely dependent on the hatch operation, without the ability to lower the water levels the restoration works would potentially have little influence on the hydro-morphology of the channel; however, marginal vegetation may increase so there could be a minor positive impact. No negative impacts were expected.

Reach 4: This reach was characterised by a wide deep silty channel and was significantly affected by the impoundment influences of the downstream weir. No positive impacts were expected and the only possible negative impact was siltation, but this would only be minor since there was already so much silt in this reach.

3.2 During Construction

Reach 1: No positive or negative effects were observed. The full effect of the works could not be commented on as only the posts of the deflectors had been installed.

Reach 2: Newly installed posts were collecting weeds. No positive effects were observed. There was disruption to the bankside and instream habitat which was perceived as a minor negative impact in the short term. The full effect of the works could not be commented on as only the posts of the deflectors had been installed.

Reach 3: This reach had identical issues and impacts as Reach 2.

Reach 4: No positive or negative effects were observed. The full effect of the works could not be commented on as only the posts of the deflectors had been installed.

3.3 As Built

Reach 1: No negative impacts were observed. There was a good rate of flow and no impounding as a result of the works was occurring.

Reach 2: The mid channel islands and 'D' deflectors had created flow variability. Deposition of fine silt and organic material was occurring in the brushwood of the deflectors. However the channel is still too wide. Lots of natural vegetation has taken place in the structures.

Reach 3: The same impacts as Reach 2.

Reach 4: No positive or negative impacts were observed.

Figure 3.2 Figure 3.3 Restoration structures being built



3.4 Post Project

Reach 1: - No positive or negative impacts were observed.

Reach 2: - Subsequent to restoration works in 2006, the right bank experienced flooding during much of 2007 and 2008, and a new path was constructed in the winter of 2008/2009. The results from a subsequent flood study showed that the elevated water levels were the result of a wet winter and not the result of the restoration works. The causeway constructed on the left bank at the very top of reach 2 has been breached at either end. However, the water flowing behind the causeway has a much lower velocity than the main river, thus this area of relatively slack water is a suitable refuge area for fish. Slack areas of flow also exist within the manmade islands and 'D' deflectors. Emergent vegetation is now growing on the manmade islands creating safe areas for nesting water fowl such as coots and swans. Willow cutting along the right bank will be required after a few more years. The channel narrowing has caused the silt removal from the gravel and as a result ranunculus coverage has doubled.

Reach 3: - In this reach the river is generally wide, deep and fast flowing. The positive effects of the islands, which were put in to improve physical characteristics of the river, end where the backwater effect of the downstream weir is in evidence. The islands have not vegetated much even after three years.

Reach 4: - No positive or negative impacts were observed.

Table 3.2 Summary of the Assessment of Scheme Outcomes

	Pre Works - 25 th July 2006		During Works - 16 th October 2006		As Built - 18 th April 2007		Post Works 9 th April 2009	
	Expected Positive Effects	Expected Negative Effects	Positive Effects	Negative Effects	Positive Effects	Negative Effects	Positive Effects	Negative Effects
Reach 1	No positive effect expected	Possible noise disturbance, higher water levels may impede the free flow of water	No effects noted, however the downstream deflectors had not been completed	Noise impact is minimal	No impact on water level	No negative effects observed	No positive effects observed	No negative effects observed
Reach 2	Variation in flow resulting from construction of new islands	Construction works may increase sedimentation	No effects noted, however the downstream deflectors had not been completed	Noise impact is minimal	Mid channel islands and 'D' deflectors creating flow variability, silt deposition in deflectors	No negative effects observed	Deflectors and islands have increased flow variability and velocities. Refuse areas of slack water created, Fish fry habitat in brushwood slack water areas, but may only be short to medium term as the deflectors silt up.	No negative effects noted There is however a lack of vegetation take in the structures
Reach 3	Benefits depend on operation of downstream weir. Increase in marginal vegetation	If impounding effects cannot be changed then there is likely to be little effect on the hydrology or geomorphology	No effects noted, however the deflectors had not been completed	Noise impact is minimal	'D' deflectors creating flow variability, silt deposition in deflectors	No negative effects observed	Increase in velocity and flow variability around islands. Additional habitat in and around islands	No negative effects observed
Reach 4	No positive effect expected	Slight increase in siltation, but not significantly	No positive effects seen	Noise impact is minimal	No positive effects observed	No negative effects observed	No positive effects observed	No negative effects observed
	Upstream of restoration reaches							
	Restoration reaches							
	Downstream of restoration reaches							

3.5 Reasons for Changes from Original Planned Works

Table 3.3 Changes form Original Planned Works

Works proposed in bid	Alternative (constructed)	Reason for change
60 degree groynes	Not constructed	Section too impounded
'D' Deflectors penetrating well into the channel	Two 'D' deflectors subsequently reduced in size	To reduce perceived impact on water levels on adjacent bank
No changes to Right Bank height	Repairs and subsequent highering of Right Bank	Inundation of Right Bank due to high water levels

3.5.1 Changes to Deflectors Post Restoration

Figure 3.4 Changes to 'D' Deflectors



Plate VII Deflector Reduced in Size

The two 'D' deflectors in the upper part of the reach occupy a larger proportion of the channel than those lower down and therefore were likely to influence flow/level more than the other structures. Adjacent and upstream of these structures the banks are low and vulnerable to changes in water levels. Consequently in October 2008 these deflectors were reduced from approximately 5 metres to 3 metres wide. The original and new shape can be seen in Figure 2.6.

Reducing the deflectors is reported to have reduced water levels immediately upstream by about 50mm (see **Plate VII**).

3.5.2 Bank Works Post Restoration

River restoration work was completed on the River Avon at the Broads in November 2006 as part of the STREAM project. Subsequent to the completion of the works, two of the three wettest summers in 28 years were experienced, combined with very high weed growth around the catchment. Bank inundation has occurred at a number of locations in the Upper Avon catchment, including Upper Woodford, which are normally reasonably dry.

The combination of the wet summers, high weed growth and restoration work resulted in parts of the right bank at Upper Woodford being inundated with water for much of 2007 and 2008 (including areas above and below the works), preventing safe access to the river bank.

Prolonged water logging and flow over parts of the river bank have resulted in holes developing in the main fishing path, and the return path becoming boggy. As a result, approximately 200 metres of the fishery are unsafe to access. As a temporary solution, areas of bank were repaired using heather bales to create ensure safe access, however a more permanent approach was required. After a site meeting held on December 10th 2009 to consider an acceptable technical solution which included;

- Install approximately 200 metres of angler access path. Gaps in the access path to be created at 5 points, to allow free flow of water between the river and floodplain
- Structure to be approximately 1.2 metres wide, resulting in mown access of 0.8 metres wide, final height approximately 0.1 m above current (wet and eroded) bank level
- 75% of the total length of structure to be wooden posts, brushwood base overlain with coir mat and topped with local chalk
- 25% of the total length of structure to be wooden posts, coir mat and geotextile liner, topped with local chalk
- Path to follow contours of river bank, retaining approximately 1 metre wide vegetated margin between path and bank
- Small “spits” from path to bank to be created where the natural contours mean the path is set back from the edge of the water too far to fish.
- Connections to be made between angler access and the existing return path. Return path to be patched in places where very waterlogged and eroded.

The work was implemented in February-April 2009.

4. Pre and Post Project Monitoring

Royal Haskoning were commissioned by Natural England to record physical and biological conditions pre and post restoration at each of the sites. The surveys were designed to document physical changes that occurred as a result of the restoration works and provide a baseline for further monitoring. The monitoring included;

- Reach-scale mapping using Physical Biotope Mapping and River Corridor Survey;
- Channel cross section surveys;
- Macrophyte surveys, and;
- Fisheries surveys.

Monitoring at each site was within the restored reach and at a control site some distance away from the restoration site.

For the Upper Woodford restoration works the control site was at Durnford Mill just upstream of Reach 1 of the restoration site. The repeat photography comparing the control site and the restoration site showed that the flows and water levels were much greater in 2008 after the works had occurred compared with the pre works photographs taken in 2006. As discussed earlier, higher flows were not the result of the restoration works rather they were the result of increased weed growth and high rainfall.

For the control site despite there being no intervention within this reach between 2006 (pre scheme) and 2008 (post scheme), key differences were observed between the two surveys undertaken. The majority of these differences were related to higher discharges and water levels experienced both during the survey and throughout 2007 and 2008.

As a result of increased water levels, a glide physical biotope was observed throughout the reach in 2008, rather than the alternating run and glide sequence observed in 2006. Minor cross-sectional changes have occurred in association with increased marginal vegetation growth along the channel banks, and undermining of channel narrowing measures in the channel. Bed elevation has decreased at each cross section probably due to increased bed scour during high flows.

The dominant substrate changed to gravel rather than pebble sized material and there were more areas of silt. This may be due to reduced armouring resulting from increased flow depth and trapping of finer material by in-channel vegetation. Greater coverage of *Ranunculus pencilatus* spp. *pseudofluitans* was observed throughout the reach.

For the restoration site works were undertaken within between 2006 and 2008 and key differences were observed between the two surveys undertaken. However, the majority of these differences reflect similar differences observed at the control site upstream and are likely to be related to higher discharges and water levels experienced both during the survey and throughout 2007 and 2008. Due to the drastically different flow conditions, it is not possible to relate specific differences, other than the physical interventions themselves, to the restoration works.

As a result of increased water levels, a glide physical biotope was observed throughout the reach in 2008, rather than the alternating run and glide sequence observed in 2006. The influence of impoundment was also less pronounced. Cross-sectional changes have occurred in

association with both implementation of the restoration works and increased marginal vegetation growth along the channel banks. Cross sectional area of flow and flow velocities were significantly greater in 2008 as a result of higher discharges.

The dominant substrate in the centre of the channel in 2008 at the most downstream cross-section was gravel in 2008, rather than silt. This is likely to reflect increased flow velocities. Localised increases in silt were observed in the channel, particularly at the channel margins. This is likely to be attributable to the lower flow velocities at the margins, and trapping of sediment by vegetation and marginal structures.

Greater coverage of brook water-crowfoot was observed throughout this reach as well as at the control site. The increased cover of this key interest species is therefore unlikely to be directly related to the restoration works themselves. As in 2006, coverage of brook water-crowfoot generally declines with distance downstream. This trend is likely to be related to increasing flow depth, decreasing flow velocities and increasing siltation.


Greater numbers of salmon, trout and grayling but fewer bullhead, brook lamprey and minnows were caught in 2008 compared with 2006. This is likely to reflect changes in flow velocities and water depth, making physical habitat conditions more suitable for rheophilic fish species and those not requiring shallow waters (minnows). Trout predation is also a key threat to bullhead, though other predators include pike and eel.

5. Assessment of Methods Used

5.1 'D' Deflectors

Eight 'D' deflectors were installed in Reach 2 and one in reach 3. None of the deflectors in Reach 2 have been vegetated to any significant degree. They are however, providing areas of refuge for fish fry and there is evidence that silt is being trapped within the brushwood in-fills (see Figure 2.1). The lack of vegetation may be the result of persistent high flows over the winter of 2008/2009. The deflector have created areas of variable flow.

Figure 5.1 'D' deflector towards the lower end of Reach 2 (Photo Location 37)



5.2 Islands

The islands, like the deflectors were lacking in vegetation at the time of the site visit and this may be due to particularly high flows experienced over the winter of 2008/2009. The willow

branches used to create the island have started to sprout and there is some evidence of siltation. The islands, in combination with the deflectors have created variable flow condition and refuge areas for fish fry (see Figure 5.2).

Figure 5.2 New Island at the top of Reach 3



5.3 Causeway

The causeway was partly vegetated over, but still looks very unnatural. The lack of vegetation was probably due to the high water levels. It was reported that in June/July 2008 it was completely vegetated over. The upstream and downstream limits of the structure have been breached, but an area of slack water is still in evidence behind the structure (see Figure 5.3).

Figure 5.3 The Causeway at the Top of Reach 2



Figure 5.4 Restoration Features



6. Discussion and Recommendations

6.1 Discussion

The upstream causeway has narrowed the channel from its significantly over-wide state. The thin strip of made land now separates an area of slow flowing to still water (beneficial for fry and amocetes). The lower edge of the causeway is consistently over-topping due to the raise water levels of the past two years and some minor erosion of the chalk structure is occurring. This could continue to develop into a breach and may need repair to prevent the ponded section from flowing. As marginal and submerged vegetation grows within this area, the flow path through the ponded section will become more occluded.

The islands act to split flows, add woody material to the river (as a habitat for invertebrates and fry) and this in turn will accrete silt and provide a good growing medium for further vegetation growth. The establishment of tall willows on the islands may need to be managed by the river keeper, or they could be left to establish and provide much needed shade and cooling to river in summer months, becoming more resilient to climatic warming. Island existed along the reach before these works and the benefit of these helped to determine the need for additional ones.

The 'D' shape brushwood deflectors are similar to the islands in their make-up and intended purpose. They have vegetated well (prior to the exceptionally high water levels) with a mix of marginal and emergent plants and shrubby willows. The deflectors still have shallow areas of open water within them providing fry habitat. The marginal brushwood ledge in Reach 3 also provides additional edge habitat for smaller fish and lamprey young (see **Plate XX**).

The restoration works will have benefited several of the SAC species. Greater flow diversity will have been created for salmonids. Silty margins which are developing in the deflectors will provide for habitat for Lamprey amocetes and the shallow margins will provide refuge areas for salmonid fry. By increasing flow velocity over a narrowed width, this will aid the mobilisation and self cleaning of silt from spawning gravels.

6.2 Lessons Learnt

For this site potential for major restoration was always limited by the impoundment of the weir downstream. There removal of the weir, or modification of operating protocol, would have a considerable benefit for all the upstream reaches.

The initial design specified additional deflectors at the lower end of the site (Reach 4) however it became apparent on the initial pre-works assessment visit that these structures would have very little impact if implemented as flow velocities were so low. Subsequently the hatch operating protocol has been proposed which should reduce the adverse impact of the impoundment.

An obvious lesson learnt from this project is the issue of designing works based on only a short term data set. The designs were carried out based on preceding years flow records being below long term average. Subsequent to the restoration work being undertaken flows switched to being above long term average. This, coupled with the successful increase in *Ranunculus* growth, raised water levels significantly. These two elements should be borne in mind at other

sites, especially on chalk streams where wet.dry years and summer submerged macrophyte growth can have a large effect on water height.

Landowner and angling club concerns may seem minor in relation to the overall goal, however, as the custodians of the river thereafter these groups need to be informed, listened to and buy into the process of river restoration from the very early discussions of what 'their' river should look like. Otherwise they are able to severely compromise a budget if compensatory works are required, and longer term may even be tempted to undo the work achieved if it is perceived to be problematic and not what they expected.

6.3 Recommendations

The qualitative monitoring cannot conclude success or failure as the timeframe is too short. This assessment shows that the changes to the river are only just beginning to be visible, and in some case will take many more years to reach the desired end result. The STREAM project has aimed to work with natural riverine processes, altering the channels in small ways rather than large scale engineering works (which are more costly and increase ecological disturbance). This approach is going to require more 'vision' in terms of immediate works versus long term results.

As with Seven Hatches the implementation of a suitable hatch operating protocol should ideally occur before design of any restoration works such that the altered conditions are then used as a baseline for the planned work. This was not possible here as the operating protocol was developed in parallel with the demonstration projects

7. References

Estimating costs of delivering the river restoration element of the SSSI PSA target, EA 2008

Natural England, Physical and biological monitoring of STREAM restoration projects – Year Three Report, April 2009.

Natural England, STREAM 4th Annual Report, Dec 2008

Natural England, River Avon SAC STREAM Interim Report, June 2008.

Wessex Water, Short term effects on aquatic macroinvertebrates, 2008

Appendix A

River Restoration Rapid Assessment Forms



the RIVER RESTORATION CENTRE

**Project Assessment Form – Pre works Section 1:
Project Objectives and Background information**

NOTES: This Project Assessment should be completed in conjunction with photographic monitoring through fixed point photography, the location and orientation of each fixed point photograph should be marked on a site map.

This section (page 1) of the assessment form should be completed prior to going on site.

Objectives

Please outline each of the project objectives for this site and state the category into which they fall:

HG – Hydro geomorphology; V – Vegetation; FA - Fish & Aquatic Invertebrates; M – Mammals; T- Terrestrial Invertebrates; B - Birds; VS – Visual & Social

Objective category	Objective

Background information

	Any survey information?	Any indicator species present? - specify	Any species specific objectives? - specify
Hydro geomorphology			
Vegetation			
Fish			
Aquatic invertebrates			
Mammals			
Terrestrial invertebrates			
Birds			



**Project Assessment Form – Pre works Section 2:
Unit description, reach, vegetation and landuse characteristics¹**

NOTE: An assessment needs to be completed for each ‘assessment unit’ - identified according to geomorphological features, changes in riparian landuse, vegetation & floodplain characteristics. The location of each unit must be marked on a site map.

Date: Surveyor: GPS point:
 River name: Assessment Unit: Weather conditions:

Unit description

Reach Characteristics

Code: LB - Left Bank; RB-Right Bank; Cl – Clay; H-High; M-Medium; L-Low; NF-No perceivable Flow; Y-Yes; N-No

Bankful width (m) Bankful depth (m) Bank slope range (°) LB RB
 Av. riffle water depth (m) Av. pool water depth (m) Av. water depth (m) - no pool/riffle sequence

Bank Material (LB) – D= dominant, tick others: Cobble Gravel Cl Sand Silt Artificial
 Bank Material (RB) – D= dominant, tick others: Cobble Gravel Cl Sand Silt Artificial
 Bed Material– ‘D’= dominant, tick others: Cobble Gravel Cl Sand Silt Artificial

If there is any artificial bank or bed material please state the % and provide brief details:

% LB % RB % Bed Details:

Has it got any geomorphological features? Please note, and estimate spacing for pool / riffle sequence.

Sinuosity (H/M/L) Bars (Y/N) Bed variation (Y/N) Width variation (Y/N)
 Deposition (Y/N) Bank Erosion (Y/N) Pools / riffles (Y/N) Approx. spacing (m):

Is there any variation in flow? (Y/N) What is the average stream power? (H/M/L/NF)

Please sketch the typical reach X-section, labelling LB and RB. Include main features, floodplain characteristics & flow conditions.

Vegetation

Av. in-channel cover (%): Av. Marginal cover (%): Av. Bank cover (%): LB RB
 Av. tree cover (%): LB RB Is the vegetation typical / native to the river? (Y/N):
 Are there any invasive species present (Y/N) Specify.....

Landuse

Please tick main type of landuse – for ‘Farmland’ please delete arable or grazing as appropriate

<input type="checkbox"/> LB <input type="checkbox"/> RB	Urban	<input type="checkbox"/> LB <input type="checkbox"/> RB	Industrial	<input type="checkbox"/> LB <input type="checkbox"/> RB	Parkland	<input type="checkbox"/> LB <input type="checkbox"/> RB	Farmland: arable/grazing
<input type="checkbox"/> LB <input type="checkbox"/> RB	Private garden	<input type="checkbox"/> LB <input type="checkbox"/> RB	Wetland	<input type="checkbox"/> LB <input type="checkbox"/> RB	Woodland	<input type="checkbox"/> LB <input type="checkbox"/> RB	Other.....

¹Reach Characteristics’, ‘Vegetation’ & ‘Landuse’ have been adapted from ‘Geomorphological Sensitivity Assessment Sheet’, *Detailed Catchment Baseline Review*, Environment Agency & University of Southampton, 2000.



the RIVER RESTORATION CENTRE

**Project Assessment Form – Pre works Section 3:
Assessments of ecological habitats
& Section 4: Potential Impacts of restoration works**

Please comment on the quality of the ecological habitat:

Vegetation: Is there diversity in veg. types - In-channel: emergent, marginal, floating & submerged; Bankside: bryophytes, herbs or grasses, scrubs or shrubs & trees; and Riparian?

Fish & Aquatic Invertebrates: Is there sufficient flow & diversity in flow types? Is there a diverse river bed (substrate and structure)? Is there adequate cover, shelter & shading? Is there clear fish passage? Is there lateral diversity between the river & floodplain? Are there food sources?

Mammals: Is there cover & shelter? Is there sufficient flow & diversity of flow? Is there lateral diversity between river & floodplain? Are there food sources?

Terrestrial Invertebrates: Is there suitable diversity in emergent, bankside & riparian vegetation? Is there lateral diversity between the river & floodplain?

Birds: Is there adequate cover, shelter & shading? Is there lateral diversity between the river & floodplain? Are there food sources?

Project Assessment Form – Pre works Section 4: Potential Impacts of restoration works

Comment on potential impacts of restoration works & identify perceived degree of impact – High, Medium, Low, Negligible.

Short Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert's.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				

Long Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert's.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				



Additional notes:



the RIVER RESTORATION CENTRE

**Project Assessment Form – During construction Section 1:
Contractor’s information, Budget, Site plans and Summary of Predicted Impacts**

NOTES: This Project Assessment should be completed in conjunction with photographic monitoring through fixed point photography, the location and orientation of each fixed point photograph should match those taken as part of the ‘Pre works assessment’. Any additional fixed point photographs considered to be necessary should be marked on a site map.

This section (page 1) of the assessment form should be completed prior to going on site.

Contractor

Company name Name of Foreman:

Contact details:

Budget

What is the budget for this project?

Technical site plans

Have sites plans been supplied? (Y/N)

Any other technical specification details:

Summary of Predicted Impacts (from ‘Pre works’ assessment)

Short Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert’s.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				

Long Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert’s.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				



the RIVER RESTORATION CENTRE

**Project Assessment Form – During construction Section 2:
Project implementation**

Project implementation – site overview

Weather conditions:

Is the project running to the predicted time schedule?
(Y/N)

If no, what are the reasons for the changes?

Is the project running to budget? (Y/N)

If no is it expected to be:

Under

Over

By how much?

What are the reasons for the changes to the expenditure?

Have there been any problems encountered whilst implementing the project – please provide details?

If any problems have been encountered how have they been overcome? Have there been any changes made to the original design?



the RIVER RESTORATION CENTRE

**Project Assessment Form – Pre works Section 3:
Unit description and Potential Impacts of restoration works**

NOTE: An assessment needs to be completed for each ‘assessment unit’ - identified in the ‘Pre works assessment’ according to geomorphological features, changes in riparian landuse, vegetation & floodplain characteristics. The location of each unit must be marked on a site map.

Date: Surveyor: GPS point:
 River name: Assessment Unit:

Unit description

Potential Impacts of restoration works

Refer to predicted impacts from ‘Pre Works assessment’ (summarised on page 1 of this document) and comment on any changes to these predictions that have occurred as a result of the on-site works, for each identify the perceived degree of impact – High, Medium, Low, Negligible.

Short Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert’s.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				

Long Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert’s.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				



Additional notes:



the RIVER RESTORATION CENTRE

**Project Assessment Form¹ – Post works section 1:
Basic Project details, Project Objectives, Background information and
Inventory of River Restoration Techniques used**

NOTES: This section (pages 1 and 2) of the assessment form should be completed prior to going on site.

Basic Project details

Project name:

Start date: Finish date: Length (km):

Catchment type: Urban / Rural, Upland / Lowland (delete as applicable) Catchment Geology:

Objectives

Please outline each of the project objectives for this site and state the category into which they fall:

HG – Hydro geomorphology; V – Vegetation; FA - Fish & Aquatic Invertebrates; M – Mammals; T- Terrestrial Invertebrates; B - Birds; VS – Visual & Social

Objective category	Objective

Background: Pre and post project information

	Any survey information? (Yes/No)		Any indicator species present? - specify		Any fixed point photography? (Yes/No)	
	Pre	Post	Pre	Post	Pre	Post
Hydro geomorphology						
Vegetation						
Fish						
Aquatic invertebrates						
Mammals						
Terrestrial invertebrates						
Birds						

¹ Sections 1, 2 and 4 of this Project Assessment form were adapted from L. de Smith, Post-River Restoration Assessment (PRRA), *The development of the 'post river restoration assessment' for evaluating river restoration projects*, 2005.



the RIVER RESTORATION CENTRE
Project Assessment Form¹ – Post works section 1 continued

Inventory of River Restoration Techniques

Which of the following river restoration techniques were implemented within the project - please tick.

* (MAJOR: the main/primary focus of the project; MINOR: secondary consideration/incidental)

	MAJOR*	MINOR*
Rehabilitation of watercourse features		
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
Restoration of free passage between reaches		
23		
24		
25		
26		
27		
28		
29		
30		
31		
River floodplain restoration		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		



the **RIVER RESTORATION CENTRE**
Project Assessment Form¹ – Post works Section 2:
Assessment of visual elements and social value,
physical characteristics and ecological characteristics

NOTE: An assessment needs to be completed for each ‘assessment unit’ - identified according to geomorphological features, changes in riparian landuse, vegetation & floodplain characteristics. The location of each unit must be marked on a site map.

Date: Surveyor: GPS point:
 River name: Assessment Unit: Weather conditions:

Unit description

Part 1: Assessment of visual elements and social value in this unit

Landuse Landuse' assessment table adapted from Geomorphological Sensitivity Assessment, *Detailed Catchment Baseline Review* Environment Agency & University of Southampton, 2000

Code: LB - Left Bank; RB-Right Bank

Please tick main type of landuse – for ‘Farmland’ please delete arable or grazing as appropriate

LB RB	LB RB	LB RB	LB RB
<input type="checkbox"/> <input type="checkbox"/> Urban	<input type="checkbox"/> <input type="checkbox"/> Industrial	<input type="checkbox"/> <input type="checkbox"/> Parkland	<input type="checkbox"/> <input type="checkbox"/> Farmland: arable/grazing
<input type="checkbox"/> <input type="checkbox"/> Private garden	<input type="checkbox"/> <input type="checkbox"/> Wetland	<input type="checkbox"/> <input type="checkbox"/> Woodland	<input type="checkbox"/> <input type="checkbox"/> Other.....

Please also consider the following questions:

	Y/N
Is the visual appearance of the river harmonizing with the locations surroundings?(e.g. urban/rural)	
Are the river restoration techniques or practices still visible?	
If Yes, do they blend in with the natural environment?	
Is there a need for monitoring?	
Is there visual evidence of the following:	
Unnatural features to the river or bankside? (e.g. sudden changes in bank slope, sharp corners etc.)	
Hard engineering/man made materials? (e.g. concrete, steel, etc.)	
Litter or unsightly objects? (e.g. trolleys, tyres, sewage pipes etc.)	
Vandalism or graffiti?	
Is there sufficient public access to the river site? (e.g. footpaths, bridges, gates etc.)	
Is there any evidence of public use? (e.g. dog walkers, cyclists etc.)	
Has the project incorporated recreational opportunities & educational interest? (e.g. playground, paths, display boards, maps)	
Are there any safety considerations or health hazards, which have not been identified? (e.g. steep bank sides, hard material)	

Any other comments on the visual elements and social value:

Overall score of Section 2 Part 1:

1 - Poor	2	3	4	5	6	7	8	9	10 - Excellent
----------	---	---	---	---	---	---	---	---	----------------

Level of confidence in Answers for Section 2 Part 1:

0	10	20	30	40	50	60	70	80	90	100 %
---	----	----	----	----	----	----	----	----	----	-------



the RIVER RESTORATION CENTRE
Project Assessment Form¹ – Post works Section 2 continued

Part 2: Assessment of physical characteristics in this unit

Reach Characteristics

'Reach Characteristics' assessment tables adapted from Geomorphological Sensitivity Assessment, Detailed Catchment Baseline Review Environment Agency & University of Southampton, 2000

Code: LB - Left Bank; RB-Right Bank; Cl – Clay; H-High; M-Medium; L-Low; NF-No perceivable Flow; Y-Yes; N-No

Bankful width (m) Bankful depth (m) Bank slope range (°) LB RB
 Av. riffle water depth (m) Av. pool water depth (m) Av. water depth (m) - no pool/riffle sequence

Bank Material (LB) – D= dominant, tick others: Cobble Gravel Cl Sand Silt Artificial
 Bank Material (RB) – D= dominant, tick others: Cobble Gravel Cl Sand Silt Artificial
 Bed Material– 'D'= dominant, tick others: Cobble Gravel Cl Sand Silt Artificial

If there is any artificial bank or bed material please state the % and provide brief details:

% LB % RB % Bed Details:

Has it got any geomorphological features? Please note, and estimate spacing for pool / riffle sequence.

Sinuosity (H/M/L) Bars (Y/N) Bed variation (Y/N) Width variation (Y/N)
 Deposition (Y/N) Bank Erosion (Y/N) Pools / riffles (Y/N) Approx. spacing (m):

Is there any variation in flow? (Y/N) What is the average stream power? (H/M/L/NF)

Please sketch the typical reach X-section, labelling LB and RB. Include main features, floodplain characteristics & flow conditions.

Please also consider the following questions:

	Y/N
Does the river experience High flows?	
If Yes, does the river channel pose a flood risk? (e.g. low flood banks, close proximity to housing, choked channel etc.)	
Does the river experience Low/Depleted flows?	
If Yes, does the river have a distinct low flow channel?	
Are the bank profiles structurally diverse?	
Are the bank profiles performing naturally as accustomed to the river catchment type? (compared to u/s and d/s river reaches of same order in the same ecoregion)	
Is the substrate conventional to the river catchment type?	
Is there diversity of in-channel features?	

Any other comments on the physical characteristics:

Overall score of Section 2 Part 2:

1 - Poor	2	3	4	5	6	7	8	9	10 - Excellent
----------	---	---	---	---	---	---	---	---	----------------

Level of confidence in Answers for Section 2 Part 2:

0	10	20	30	40	50	60	70	80	90	100 %
---	----	----	----	----	----	----	----	----	----	-------



the **RIVER RESTORATION CENTRE**
Project Assessment Form¹ – Post works Section 2 continued

Part 3a: Assessment of ecological characteristics in this unit - Vegetation

Vegetation 'Vegetation' assessment tables adapted from Geomorphological Sensitivity Assessment Sheet, *Detailed Catchment Baseline Review* Environment Agency & University of Southampton, 2000

Av. in-channel cover (%): Av. Marginal cover (%): Av. Bank cover (%): LB RB
 Av. tree cover (%): LB RB Are there any invasive species present (Y/N) Specify.....

Please also consider the following questions:

	Y/N
Is there diversity of vegetation types:	
In-channel? (e.g. emergent, marginal, floating and submerged)	
Bankside? (e.g. bryophytes, short herbs, tall herbs or grasses, scrubs or shrubs and trees)	
Riparian? (e.g. mixed woodland, coniferous plantation, orchard, heath, scrub, pasture, wetland and urban development)	
Is the vegetation native/natural/? (compared to u/s and d/s or river reaches of same order in the same ecoregion)	
Is there a need for monitoring/maintenance?	
Has there been any planting or seeding?	
If Yes, has it taken well?	

Any other comments on the ecological vegetation characteristics:

Overall score of Section 2 Part 3a:

1 - Poor	2	3	4	5	6	7	8	9	10 - Excellent
----------	---	---	---	---	---	---	---	---	----------------

Level of confidence in Answers for Section 2 Part 3a:

0	10	20	30	40	50	60	70	80	90	100 %
---	----	----	----	----	----	----	----	----	----	-------

Part 3b: Assessment of ecological characteristics in this unit - Fish & Aquatic Invertebrates

Please consider the following questions:

	Y/N
Are the following habitat characteristics present:	
Diversity of flow types?	
Diverse river bed? (substrate and structure)	
Stream cover, shelter and shading?	
Resting places and refuge?	
Clear fish passage and habitat connectivity between u/s and d/s?	
Lateral diversity between the river and floodplain?	
Food sources? (e.g. bankside trees, bushes and scrub – a source of terrestrial invertebrates)	
Was an improvement in fisheries part of the initial aim of the river restoration project?	
If No, has the river restoration project been beneficial to fisheries?	
Is there any evidence of fish using the habitat?	

Any other comments on the ecological Fish and Aquatic Invertebrate habitat:

Overall score of Section 2 Part 3b:

1 - Poor	2	3	4	5	6	7	8	9	10 - Excellent
----------	---	---	---	---	---	---	---	---	----------------

Level of confidence in Answers for Section 2 Part 3b:

0	10	20	30	40	50	60	70	80	90	100 %
---	----	----	----	----	----	----	----	----	----	-------



the RIVER RESTORATION CENTRE

Project Assessment Form¹ – Post works Section 2 continued,
& Section 3: Identification of Potential Impacts

Part 3c: Assessment of ecological characteristics in this unit – Mammals, Terrestrial invertebrates, Birds

Please consider the following questions:

	Y/N
Was an improvement in a particular mammal habitat part of the main objectives of the river restoration project?	
Was an improvement in a particular terrestrial invertebrate habitat part of the main objectives of the river restoration project?	
Was an improvement in a particular mammal bird part of the main objectives of the river restoration project?	
Are the following habitat characteristics present:	
Shelter and cover? (e.g. bankside trees, bushes and scrub)	
Diversity in emergent, bankside & riparian vegetation?	
Lateral diversity between the river and floodplain?	

Any other comments on the ecological habitat for mammals, terrestrial invertebrates and birds:

Overall score of Section 2 Part 3c:

1 - Poor	2	3	4	5	6	7	8	9	10 - Excellent
----------	---	---	---	---	---	---	---	---	----------------

Level of confidence in Answers for Section 2 Part 3c:

0	10	20	30	40	50	60	70	80	90	100 %
---	----	----	----	----	----	----	----	----	----	-------

Project Assessment Form – Post works Section 3: Identification of Potential Impacts of the restoration works

Comment on potential impacts of works on this unit & identify perceived degree of impact (High, Medium, Low, Negligible)

Short Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert's.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				

Long Term

	+ve	H/M/L/N	-ve	H/M/L/N
Hydro geomorphology				
Vegetation				
Fish & Aquatic Invert's.				
Mammals				
Terrestrial Invertebrates				
Birds				
Visual & Social				

Level of confidence in Answers for Section 3:

0	10	20	30	40	50	60	70	80	90	100 %
---	----	----	----	----	----	----	----	----	----	-------



the RIVER RESTORATION CENTRE

**Project Assessment Form¹ – Post works Section 4:
Appraisal of Techniques and Overall evaluation of the project**

Appraisal of Techniques

Please take a photograph of each technique or change implemented, wherever possible; and for each of the ‘ticked’ practices, please consider the following questions on-site:

	Technique number - taken from table on page 2												
Is the technique: (Y/N)													
Still in place?													
Functioning as intended/producing the desired effect?													
Working with natural processes?													
Appropriate to the river type?													
Score 1-10 (1 = Poor, 10 = Excellent)													

With hindsight, were any of the techniques unnecessary or avoidable? In your view, are there any alternative techniques, which should have been implemented? Please comment:

Overall evaluation of the project

Please consider the following questions for evaluating the project on the basis of your evaluations in Sections 2 & 3:

Overall, is the river restoration project proceeding in the right direction to achieve its objectives?

Is there any evidence of unexpected negative outcomes of the project?

Has the project gained any other benefits?

Are there any areas of the project where further work or regular maintenance may be required?

Overall score for the project²:	1 - Poor	2	3	4	5	6	7	8	9	10 - Excellent	
Level of confidence in Answers for Section 4:	0	10	20	30	40	50	60	70	80	90	100 %

² Please consider scores awarded in Section 2 of this assessment when deciding upon the overall score of the project
RRC Project Assessment Form[©] July 2006, Janes, Mant and Fellick.



the RIVER RESTORATION CENTRE

**Project Assessment Form – Post works Section 5:
Future improvements and management**

Please tick all the issues that still apply to this site:

- | | | | |
|--|--------------------------|--|--------------------------|
| Artificial banks | <input type="checkbox"/> | Over wide | <input type="checkbox"/> |
| Artificial bed | <input type="checkbox"/> | Over deep | <input type="checkbox"/> |
| Choked channel – urban and natural debris | <input type="checkbox"/> | Overgrown riparian trees – too much shade | <input type="checkbox"/> |
| Culvert blockage | <input type="checkbox"/> | Straightened | <input type="checkbox"/> |
| CSO or drains present/water quality issue | <input type="checkbox"/> | Unacceptable bank erosion | <input type="checkbox"/> |
| No amenity value – river cut off from urban area | <input type="checkbox"/> | Unacceptable siltation | <input type="checkbox"/> |
| No in channel features | <input type="checkbox"/> | Urban debris | <input type="checkbox"/> |
| No in channel vegetation | <input type="checkbox"/> | In-channel obstruction (e.g. weir) | <input type="checkbox"/> |
| No tree cover | <input type="checkbox"/> | Other – specify
or use to expand
on key issues | <input type="text"/> |

Does the river pose a serious flood risk in this location? (Y/N) If Yes provide details:.....
.....

Potential for adaptive management and future restoration

Please tick all that apply, if you wish to expand on the key potential ‘technique’ please do so in Additional Comments box

- | | | | |
|--|--------------------------|--|--------------------------|
| Artificial bank removal – LB | <input type="checkbox"/> | Plant riparian vegetation | <input type="checkbox"/> |
| Artificial bank removal – RB | <input type="checkbox"/> | Raise bed level e.g. substrate enhancement, woody debris | <input type="checkbox"/> |
| Artificial bed removal | <input type="checkbox"/> | Re-meander | <input type="checkbox"/> |
| Fencing | <input type="checkbox"/> | Riparian vegetation management | <input type="checkbox"/> |
| In channel feature enhancement – pools / riffles | <input type="checkbox"/> | Re-profile banks | <input type="checkbox"/> |
| Increased in-channel sinuosity (current location) | <input type="checkbox"/> | SUDS or further investigation re. water quality | <input type="checkbox"/> |
| Local community gain ³ - specify in ‘other’ box | <input type="checkbox"/> | Urban debris management (local community) | <input type="checkbox"/> |
| Narrow | <input type="checkbox"/> | Weir removal/lowering | <input type="checkbox"/> |
| ‘Natural’ bank protection | <input type="checkbox"/> | Flood storage e.g. floodplain re-connection | <input type="checkbox"/> |
| Plant marginal vegetation | <input type="checkbox"/> | Other – specify | <input type="text"/> |

Additional Comments

Level of confidence in Answers for Section 5:

0	10	20	30	40	50	60	70	80	90	100 %
---	----	----	----	----	----	----	----	----	----	-------

³ Such restoration techniques might include improving access by installing bridges and dipping platforms, removing bankside vegetation etc. many of these ‘techniques’ can be specified under already identified ‘techniques’, additional suggestions should be specified in the ‘Other’ box